# Notebook

Sample Project · Pumping Station · 2026-11-21 · Site Engineer

## Weekly progress meeting

21/11 · 08:30 · All areas

Ref. MOM-014 · اجتماع

Attendees: Client, Contractor A, B, C

1. Pump house cladding to finish this week
2. Cable trench barriers — today, no excuses
3. GRP fittings delivery expected Thursday

[ ] Contractor B: revised lifting plan for the rack

[x] Contractor A: concrete test results submitted

## Site instruction — hold point

21/11 · 11:20 · G300

تعليمات

No backfill on the fire water line before the bedding and level check is signed.

